

**CONTRACT CHANGE ORDER
OVER \$50,000 OR OVER 10 PERCENT OF THE ORIGINAL CONTRACT SUM
SCHOOL BOARD OF BREVARD COUNTY, FLORIDA**

Agreement on and execution of any Change Order shall constitute a final settlement and a full accord and satisfaction of all matters relating to the change in the work, including all direct costs of whatever nature, and all adjustments to the Contract Schedule.

TO: SCHOOL BOARD OF BREVARD COUNTY, FLORIDA
FACILITIES PROJECT MANAGEMENT
2700 JUDGE FRAN JAMIESON WAY
VIERA, FL 32940-6601

The Owner Authorized the Contractor to make the following change(s) in the Contract dated: March 4, 2022

RE: CHANGE ORDER NUMBER:TWO (2)

School/Facility Name: Eau Gallie High
Project Name: Eau Gallie HS Track Renovations-Alternates





ARCHITECT/ENGINEER FIRM NAME: Gale Associates Inc
Address: 160 N Westmonte Dr. #1200
Altamonte Springs Florida 32714

CONTRACTOR FIRM NAME: Ivey's Construction, Inc.
Address: 4060 N. Courtenay Parkway
Merritt Island Florida 32953

The Contract is changed as follows:
The original Contract Sum was: \$528,425.00
The net change by previously authorized Change Orders: \$25,591.55
The contract Sum prior to this Change Order was: \$554,016.55
The Contract Sum will be (increaseddecreased) by this Change Order in the amount of: \$45,334.17
The new Contract Sum including this change Order will be: \$599,350.72

Date of Substantial Completion: May 26, 2022
The Contract Time will be (increaseddecreasedno change) 0 Days.
The date of Substantial Completion as of the date of this Change Order therefore is: May 26, 2022

In my considered professional opinion as project ARCHITECT ENGINEER, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work.

Signature:  Date: 3-7-2022
ARCHITECT ENGINEER
Accepted Signature:  Date: 3/7/2022
CONTRACTOR
Approved Owner:  Date: 3/7/2022
 Date: 3-7-2022
DIRECTOR OF PLANNING AND PROJECT MANAGEMENT

Date: _____
SUPERINTENDENT

Date: _____
SCHOOL BOARD CHAIR

ATTACHMENT TO CONTRACT CHANGE ORDER
School Board of Brevard County, Florida

Re: Change Order Number: TWO (2)

School/Facility Name: Eau Gallie High

Change Order Summary:

See attached Back Up

ICI 002- \$45,334.17.

School Board of Brevard County			
COST BREAKDOWN			
IVEY'S CONSTRUCTION, INC.			
			DATE: 1/26/2022
PROJECT: Eau Gallie HS Track Restoration			Job #: 221.34
SUBJECT: Option 3: Full-depth mill-in-place of approximately 8" of existing asphalt and base material. Top-dress with limerock as needed for laser grading and proper compaction.			ICI #: 002
			RFI#: 008
Material / Equipment:			\$0.00
			SUBTOTAL \$0.00
	HRS.	RATE	
LABOR:			
Superintendent	0	\$35.00	\$0.00
		\$0.00	\$0.00
		\$0.00	\$0.00
		\$0.00	\$0.00
			\$0.00
			\$0.00
			\$0.00
			SUBTOTAL \$0.00
PT & I @ 35% OF LABOR:	\$0.00		\$0.00
SMT & Expendables @ 10% OF LABOR:	\$0.00		\$0.00
			SUBTOTAL \$0.00
SUBCONTRACTORS:			
Nidy			\$42,000.00
SUB TOTAL			\$42,000.00
CM Fee	5.0%		\$2,100.00
General Liability Insurance	0.3698%		\$155.32
Subcontractor Bond	1.5%		\$630.00
SUBTOTAL			\$44,885.32
Ivey's Bond	1.0%		\$448.85
TOTAL:			\$45,334.17



TRACK & FIELD RECONSTRUCTION CHANGE ORDER

Submitted To:

February 25, 2022

Ivey's Construction, Inc.

RE: Eau Gallie High School Track

4060 N. Courtenay Parkway

Merritt Island, FL 32953

Monthly progress payments based on schedule of values. Price subject to change after 30 days. Our price to perform the scope of work listed below:

RFI 008 – Milling Options

SCOPE OF WORK:

- 1) **OPTION 1 - \$70,000.00**
 - a. Mill and dispose of approximately 1" of existing asphalt.
 - b. Patch cracks in existing asphalt.
 - c. Pave one (1) additional lift of 1" VIRGIN asphalt.
 - d. This option is NOT recommended and there may be concerns with the Beynon manufacturer warranty with less than ideal asphalt profile.
- 2) **OPTION 2 - \$75,000.00**
 - a. Mill and dispose of approximately 3" of existing asphalt.
 - b. Furnish and install approximately 3" of limerock base; laser grade & compact.
- 3) **OPTION 3 - \$42,000.00**
 - a. Mill-in-place approximately 8" of existing asphalt and base material.
 - b. Top-dress millings with limerock base; laser grade & compact.

NOTES:

- 1) Should owner request additional material applied or other work performed which is not outlined above, it will be at an additional cost.

Owner's Name & Billing Address: _____

Job Site's Contact Name & Phone: _____

Job Site's Address: _____

Authorized Signature

Total Dollar Amount Authorized

Date

Eau Gallie HS - Track Resurfacing 2021
REQUEST FOR INFORMATION #00009

RFI-00009

CREATED ON: 2/21/2022

DUE BY: 2/21/2022

Issued By: Taylor Mears
Ivey's Construction, Inc.
4060 N Courtenay Parkway
Merritt Island, FL 32953
(321)453-3812
(321)453-3812

Issued To: Peter Spanos
Gale Associates, Inc.
, FL

Regarding: RFI 008 - Existing track surface upon milling
Field Order:
Issue (CIC):
Contract (SOW):
ASl:

Status: Response Completed
Due By Notes:
Drawing:

RFI DETAILS

Spec. Section:	Paragraph:	Drawing Reference:	Drawing Detail:
----------------	------------	--------------------	-----------------

DESCRIPTION OF REQUEST

RE: Existing track surface upon milling

Upon milling the track 1-1/2" stated in the contract documents, the attached pictures show the condition of the track.

As shown in the pictures, the track surface is cracked, scabbing & areas of the old track paint marking are noticeable.

Please provide direction if any additional measures are required prior to placing the new asphalt.

Below Link to RFI:

<https://iveycon.sharefile.com/d-saa911e9f65b94b0d89bc22419b48557d>

DESCRIPTION OF RESPONSE

2/25/2022 3:29:49 PM - Gale Associates, Inc. - Peter Spanos

As discussed at site walk with Contractor, the Contractor shall coordinate with Nidy and provide pricing options for Gale/BPS review. Options shall be for the following:

1. Mill and dispose of approximately 1" of existing asphalt. Similar to previous mill work, the millings to be left on site at location designated by School. Patch cracks within remaining existing asphalt. Pave an additional 1" of asphalt (virgin mix).
2. Mill and dispose of the remaining existing asphalt (approximately 3"). Similar to previous mill work, the millings are to be left on site at location designated by School. Furnish and install approximately 3" of limerock base, laser grade and compact.
3. Full-depth mill-in-place of approximately 8" of existing asphalt and base material. Top-dress with limerock as needed for laser grading and proper compaction.

COMMENTS

ATTACHMENTS

Attachment Name	Date Uploaded
-----------------	---------------

E-MAIL RECIPIENTS

Company	Person	Phone	Email
---------	--------	-------	-------